

DPW WORK REPORT

June 2022

- The pump and motor for well #2 was reinstalled after rebuilding. This happens every 7 years.
- Bid sheets were put together for the North St. project and Catherine street projects.
- The Willow tree at Catherine and Walnut was cut up and hauled away after it fell over. We also cut and trimmed trees opening up the corner while we were there.
- The tree that fell over in Cheney park was finally removed. The ground had been too soft to take trucks across the yard.
- The ball diamond at Cheney was graded and made ready for the little league.
- Flags were made ready and put up for Memorial / July 4th holidays. Parks were all mowed and looking good.
- One valve was installed at the lagoons by Kennedy Industries. We are beginning the rebuilding of the valves at the discharge structure for the #2 storage pond. My hope is once these are done we will equalize off the 1st pond into the 2nd pond then pump the remaining water from storage #1 into storage #2 and then have Kennedy back out to finish the last valve and not wait until fall.
- 4 of the 7 discharge valves at the lagoons have been rebuilt by us so far. Storage pond #2 is complete and we have equalized off pond #1 into #2.
- The valves for the main lift station are on order. We will be utilizing the valves that have been sitting in the garage since before 2007 along with new valves and check valves.
- The yearly Consumer confidence report that the State requires us to mail out by July 1st has been completed. All that is left is to print and fold for mailing.
- Data from the speed sign was sent to the Sheriffs office. Gary was called with conformation that it was received.
- The area around the stump at 228 W Randall was cleaned up and some top soil spread and seeded with grass. We also spread dirt and seeded at 506 W. North to repair divots and stump removal from last fall.
- I have contacted Nelson Tank to clean and inspect the water tower and to complete the EGLE rooftop inspection report and submit that to the State. I have used Nelson Tank in the past and I gained a lot of respect for them when they were the only ones to help us in the middle of January when everyone else sent their crews south for the winter months.

Streets

- Tim Woodham (our engineer) was in for an inspection / tour with DPW for the Elm Street loop project for 2023 with cost projections.
- James and Andy did some pothole patching. We are out of cold patch and will be getting more this week.